d	0	Modo de tarea	Nombre de tarea	Duración	Comienzo	Fin	Predec	completado	vie 18-03
1	(A)	-5	OT 23567 Armado Bomba Sulzer	12,83 días	lun 21-03-16	mié 06-04-16		89%	
2	✓	-5	Activar subcontrato y compras	10 días	lun 21-03-16	vie 01-04-16		100%	
3	✓	5	Fabricación de eje	10 días	lun 21-03-16	vie 01-04-16		100%	
4	√	5	Comprar repuestos	10 días	lun 21-03-16	vie 01-04-16		100%	
5		5	Armado	1,44 días	lun 04-04-16	mar 05-04-16		59%	
6	√	5	Chequeo de repuestos	1 hora	lun 04-04-16	lun 04-04-16	4	100%	
7	✓	5	Limpieza carcaza y componentes	2 horas	lun 04-04-16	lun 04-04-16	6	100%	
8	√	5	Repaso de hilos	1 hora	lun 04-04-16	lun 04-04-16	7	100%	
9	✓	-5	Control metrológico eje y limpieza	0,5 horas	lun 04-04-16	lun 04-04-16	8	100%	
10	✓	-5	Instalación rodamientos en eje	1 hora	lun 04-04-16	lun 04-04-16	9	100%	
11	√	5	Preparar, rechequear y limpiar portarodamiento	1 hora	lun 04-04-16	lun 04-04-16	6	100%	
12	√	-5	Preparar tapa axial, montar sello laberinto, e	1,5 horas	lun 04-04-16	lun 04-04-16	11	100%	
13	✓	-5	Montar eje en portarodamientos	1 hora	lun 04-04-16	lun 04-04-16	12	100%	
14	✓	-5	Instalar sello mecánico en plato de desgaste	0,5 horas	lun 04-04-16	lun 04-04-16	13	100%	
15		-5	acoplar frame con plato de desgaste	0,5 horas	lun 04-04-16	lun 04-04-16	14	0%	
16		-5	Montar Stufing box	1 hora	lun 04-04-16	lun 04-04-16	15	0%	
17		4	Montaje de impulsor y dar ajuste	0,5 horas	lun 04-04-16	lun 04-04-16	16	0%	
18		-5	Montaje de carcasa	1 hora	lun 04-04-16	lun 04-04-16	17	0%	
19		4	Instalar Pata de nivelación a caja	0,5 horas	mar 05-04-16	mar 05-04-16	18	0%	
20		4	Torquear Pernos (cruzado según fabricante)	1 hora	mar 05-04-16	mar 05-04-16	19	0%	
21		4	Pruebas de filtración	1 hora	mar 05-04-16	mar 05-04-16	20	0%	
22		4	Pruebas de estanquedad	1 hora	mar 05-04-16	mar 05-04-16	21	0%	
23		-5	Informe	0,5 días	mar 05-04-16	mar 05-04-16		0%	
24		-5	Realizar informe Final de armado	4 horas	mar 05-04-16	mar 05-04-16	22	0%	
25		-5	Pintado y Emblaje	1,39 días	mar 05-04-16	mié 06-04-16		0%	
26		-5	Pintado equipo y secado	8 horas	mar 05-04-16	mié 06-04-16	22	0%	
27		-5	Pintar atril	1 hora	mié 06-04-16	mié 06-04-16	26	0%	
28		-9	Montar equipo en atril	1 hora	mié 06-04-16	mié 06-04-16	27	0%	
29		-9	Plastificar	1 hora	mié 06-04-16	mié 06-04-16	28	0%	
30		-5	Sacar fotografia de despacho	0,1 horas	mié 06-04-16	mié 06-04-16	29	0%	

